



CONTROLLED ENTERPRISE DOCUMENT

TBT-03.02 | Pre Cast Concrete And Tilt Up Operations

MH Construction, INC Enterprise Management System

Document family: TOOLBOX TALK LIBRARY

Document title: TBT-03.02 | Pre Cast Concrete And Tilt Up Operations

Version: 1.0 | Lifecycle: Rough Draft

Use only after required functional, technical, field-usability, and approval gates are complete.

Control: Version 1.0 | Status Rough Draft | Author and Chief Editor: Matt Ramsey | Co-Editor: Todd Shoeff | Final Approver: Jeremy Thamert

TBT-03.02: Pre-Cast Concrete & Tilt-Up Operations

CSI Division: Div 03 | OSHA Reference: 29 CFR 1926.704

Delivery: Mandatory for all crews involved in erecting or bracing pre-cast concrete panels.

DIRECTIVE — Policy Standard

Pre-cast panels must be temporarily braced to prevent overturning during erection. Bracing must remain in place until the structural connections (e.g., roof deck, floor slab) are fully completed.

GENERAL ORDER — Procedure

Lifting inserts must be verified against the engineered shop drawings. Personnel are prohibited from standing under or in the fall shadow of a panel while it is being hoisted or plumbed.

Key Hazards & Mitigation (The 'What If'):

- Wind Loading on Braces: If sustained winds exceed the engineered limits for the temporary braces, the site must be evacuated from the panel fall zones until the wind subsides.
- Removing Braces Early: If a sub wants to remove a wall brace to maneuver a scissor lift, they cannot do so until the permanent structural connections are welded and signed off by the Engineer of Record.
- Insert Failure: If a lifting insert shows signs of spalling or cracking before the lift, the panel must be rejected. Do not attempt to lift a panel with compromised anchors.

FIELD INSTRUCTION — Execution

FIELD INSTRUCTION: Foremen must verify that the crane operator and rigging crew have the engineered lift plan and bracing sequence in hand before the first panel is hooked. Log attendance on MISH-F-10.1.

Attendance Roster (Log on MISH-F-10.1):

Print Name	Signature	Company/Trade